Unity Town Office Committee Meeting		Date & Time: Wed, September 12, 2012	
Meeting Leader: Jea	n Bourg	Location: Firehouse	
	dy Reed, Lucia Picard, Penny Sampson, I	Patrick Haley	
Observers: Charlie Po	rter, Ted Swanson		
Item	Discussion		Action Items
Amend/approve minutes of last meeting	Done.		
Reports from meetings with DEP agent and demolition contractors at HS lot on Tuesday and Wednesday	Lucia had two walk-throughs scheduled this week. The Tuesday inspection included DEP agent John Bucci who gave us copies of the 1988 survey of asbestos, etc in the old high school building. Ray from Newport Metals was the contractor. On Wednesday Seth McGee Construction toured both the old high school and the MFT building. Estimates expected by the end of the week.		
Next steps on pursuing deal on HS lot	Andy brought a list of issues to be inclu the school board. The issues include po- lots and plowing costs, leisure homes sh access to the baseball field. Jean thinks that she, Andy and Chris sh	ossibly shared parking hed on the building, hould meet with the	Andy and Charlie will get information about the well on the lot. Lucia will call Bucci and get an explanation of why we need
	superintendent after we have estimates	s in hand	another survey. Andy will make a bullet list of issues to show at a meeting with the superintendent.
New estimates from modular companies	Patrick said that Pray Modular will come the two building sites before giving the Lucia has contacted the modular compa union building; they sent the design dra We all admire the efficient use of space	ir new estimate. any that build the credit awing and a spec list.	
Solar options	Jean has contacted Revision Energy and will arrange for a solar designer to present at a committee meeting. We want to at least be solar ready.		
Keep McAlpine lot as an option?	The right of first refusal has expired. The MFT lot is offered to us at \$28,500 average \$10K.	. Demolition estimates	
Building Design	We discussed slab vs full basement. W comparison between a frost wall and a including stairs and lift costs.		